

EXTENSION OF TIME PROPOSAL

1	Name of Work	Maintenance of water supply works to existing borewells at at Dasarahalli Rachenahalli Surrounding area in Ward No. 06 Byatarayanapura Sub Division
2	Amount of Work Portion	
3	Estimated Cost	2566949.00
4	Name of Contractor	25.00 Lakhs
5	Agreement No	Sri. Narayana Rao S
6	No and date under which work order issued	BBMP/EE/BTP/ WO/50/ 2021-22 Date: 09.03.2022
7	Time limit originally fixed for completion	233 Days
8	Date of application by the contractor for granting extension of time	20.6.22
9	Date of receipt of application in the sub division office	20.6.22
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	80%
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	98 Days from 23.6.22 to 29.9.22 as per log Book & Work order
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	20%
18	Probable time required for completion of remaining work	30.9.22
19	Cost of work charged establishment charged on the work after the expiry of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be Approved with Penalty Work delayed due to labour problem.
22	Remarks of the EE with the daily rate of penalty proposed	EOT Approved with penalty as per AEE recommendation.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪುರ ಉಪವಿಭಾಗ, ಬೆಂಗಳೂರು
Ward No. 06 (Thansandra)

ಅಭಿಯಂತರರು
Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
(ಬಿ.ಬಿ.ಎಂ.ಪುರ, ಬೆಂಗಳೂರು-24)

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
ಬಿ.ಬಿ.ಎಂ.ಪುರ ಉಪವಿಭಾಗ, ಬೆಂಗಳೂರು-24

10

Dt: 20.6.2022
Place: Bangalore.

The Assistant Executive Engineer,
Bytara Yana pura Sub-Division,
BBMP - Blore

Respected Sir:

Sub:- Regarding Sanction of Extension of time.

Ref. Work order No. BBMP/EB/BP/40/50/21-22
9.3.22.

With reference to the subject, I the undersigned Contractor, Sri. Narayana Rao S. (BBMP Contractor) is executing the (Civil work) maintenance of borewells on per reference work order No. Date. Almost eighty percent of maintenance work is completed, now left over 20% of work is due on this date. Hence I request your kindref to sanction (EOT) Extension of time for around 100 days. work delayed due to labourer problem.

S. oblig

Thanking U

With regards.
S. Narayana Rao S.
[NARAYANA - RAO - S.]